

San Francisco Unified School District

Presentation to the Capital Planning Committee

December 17, 2018

2016 Bond Program Overview

Funding Components:

```
$409,250,000 General Modernization Projects
$100,000,000 Technology Upgrades
$100,000,000 New School Construction
$100,000,000 District Arts Center
$20,000,000 Student Nutrition Services
$5,000,000 Green Schoolyards
$5,000,000 Energy Sustainability
$5,000,000 Teacher Housing
```

\$744,250,000 Total Bond Funds


General Modernization Projects

 general modernization at 32+ sites, including seismic safety retrofits, ADA and fire / life safety upgrades, modular building replacements, and general asset management work (classroom modernization, roof, window, flooring, system repairs, and other finish upgrades)



Peabody Elementary School modernization, completed as part of the 2011 Bond Program

map showing the location of school sites in the 2016 Proposition A Bond



^{*} Projects illustrated above represent main modernization sites only; SNS, IT, and new school projects not pictured

General Modernization Projects

- 4 projects currently in the Schematic Design phase
- 3 projects in the **Design Development** phase
- 1 project in the Construction Documents phase
- 7 projects submitted to DSA and awaiting approval
- 3 small projects (IH, demo) in the **Bidding** phase
- 1 small project (demolition) under Construction
- 1 small project completed and in Closeout



James Lick Middle School modernization, completed as part of the 2011 Bond Program

General Modernization Projects

Jose Ortega Elementary School, before and after modernization





Technology Upgrades

 infrastructure and technology improvements, including internet access upgrades, telecommunication upgrades, secure facilities for technology devices and tools, and upgrades to backup data centers for disaster recovery


- 3 EES projects completed
- 3 IT upgrade projects ready to bid
- 5 IT upgrade projects in design
- Core Networks: 50% complete, will improve network services district-wide
- Campus Network: 100% complete network equipment upgrades at 120 PreK- 12 schools
- Student Access: pilot redesign of up to 4 spaces that leverage technology at 11 schools (based on PLE) ongoing
- develop a plan to transition from analog/digital telecom system to VOIP



a renovated classroom featuring new technology standards at Ida B. Wells High School, completed as part of the 2011 Bond Program

New School Construction

• two new elementary schools to accommodate growth through 2028, with location dependent on factors such as equitable access, enrollment policy, residential density, reasonable proximity between housing density and schools, and transportation



massing diagram of the Mission Bay Land Use Plan, with the proposed location of the New School at Mission Bay in the northwest corner (shown with red dot)

- Title transfer underway between UCSF and SFUSD
- Phase 1 complete; Phase 2 complete by year end
- Target completion August 2023; schedule contingent on site conditions

District Arts Center

 renovation of 135 Van Ness block to new SFUSD Arts Center, including the relocation of the Ruth Asawa School of the Arts (RASOTA) from the existing McAteer Campus

- IDEO developed a program model for the Art Institute - now called MOSAIC
- Prototype programming launch in 20/21 academic year
- Staffing fundraising efforts
- 50% SDs complete
- ¾ of project budget funded by non-GO bond sources



conceptual architectural rendering of the proposed District Arts Center project at 135 Van Ness

Student Nutrition Services

 infrastructure to improve school meals, including serving line upgrades, distributed points of sale, kitchen and cooking equipment upgrades, and dining space refreshes




elements from the dining space refresh project at Marina Middle School

- 1 central kitchen project (EED) ready for bidding and construction in 2019
- 3 on-site cooking kitchens in design
- 5 dining space refreshes completed and 5 additional in design
- kitchen facilities assessment at 103 sites completed
- equipment upgrades completed or in progress at 40+ sites

Student Nutrition Services

Marina Middle School: BEFORE



Student Nutrition Services

Marina Middle School: AFTER



Green Schoolyards

 expansion of successful Green Schoolyard program from previous bonds to all sites not previously funded, and additional funding to expand Green Schoolyard environments at interested school sites

- 2 projects with design complete, ready for bidding and construction in 2019
- 1 project in design
- 4 projects to begin design phase in January 2019



part of the Green Schoolyard at McCoppin Elementary School, completed as part of the 2011 Bond Program

Energy Sustainability

 provide health and sustainability upgrades at sites named in the bond measure, including LED lighting, mechanical system replacements, solar readiness, high efficiency water fixtures, and building envelope improvements




solar panel array with a view, installed on the rooftop of Alvarado Elementary School

- Bond Program aligned to Carbon Neutral Schools Resolution
- 4 new Zero Net Energy
 (ZNE) ready buildings
- 4 sites with conversion to electric heat pumps
- brand-new commissioning process to improve project outcomes

Teacher Housing

funds for the development of workforce housing on SFUSD property

- SFUSD continues to work with CCSF to identify opportunities for housing development.
- Current proposals do not require GO Bond funds
- Funds will be redirected to modernization projects.



SFUSD's Francis Scott Key Annex site at 1351 42nd Avenue is a potential site aimed at providing affordable housing for teachers, paraeducators, and their families

Issuance Summary

	Past Bond Sale(s) in millions					Future Sale(s) in millions			
Program	1 st Issuance	2 nd Issuance	3 rd Issuance	4 th Issuance	Total Issued to Date	1 st Issuance	2 nd Issuance	3 rd Issuance	Total
2003 Prop A Bond	58	130	92		280	15			295
2006 Prop A Bond	100	150	185	15	450				450
2011 Prop A Bond	115	205	211		531				531
2016 Prop A Bond	180				180	264	200	100	744
Total					1,441				2,020

2016 Prop A Bond: Budget (proposed report)

	Current Expenditures/Encumbrances in millions				Projected Expenditures (for new issuance) in millions					
Project Phase	\$ Issued to date	Total Budget	Exp & Enc	Exp & Enc as % of Issued	New Issuance	Projected Exp Year 1	Projected Exp Year 2	Projected Exp Year 3	Total Expended (exp+current +projected	
Issued Amount	180.00				564.25				744.25	
Bond Program Operation Overhead		6.27	4.95	2.74%		6.50	8.23	9.00	30.00	
Program Contingency		0.00	0.00	0.00%		10.00	5.00	5.00	20.00	
Pre-Design / Planning		2.93	2.91	1.61%		2.33	1.84	1.00	8.10	
Design + Engineering		40.65	40.14	22.25%		12.00	8.65	0.00	61.33	
Construction		36.82	29.37	16.28%		200.49	150.22	63.09	527.63	
Project Management		15.55	15.46	8.57%		29.18	10.00	2.66	57.39	
Project Implementation + Contingency Costs		77.78	4.95	2.74%		3.75	16.06	19.25	39.81	
Total		180.00	97.78	52.20%		264.25	200.00	100.00		


Capital Planning at SFUSD

- 350+ construction contracts at 121 sites completed in the 2003, 2006, 2011 bonds
- 54 modernization projects at 32 sites currently funded in 2016 bond
- early GO Bond program driven by Lopez settlement; focused on ADA access
- "future focus" new schools, updating schools for this and next century needs

Challenges and Opportunities

- Unfavorable bidding climate; 11 projects deferred from 2016 bond
- School portfolio planning team created; mandate is to develop standards and models to ensure modern educational spaces and programs
- Pursue \$1B GO bond in 2022
- GO Bond planning driven by an updated asset inventory and new capital plan
- Portfolio approach to management of real estate

Forecast Growth of SFUSD Student Population



Lapkoff & Gobalet Demographic Research, Inc. "Demographic Analyses and Enrollment Forecasts San Francisco Unified School District," February 16, 2018.

